

BUILDING LEAKAGE TEST

Date of Test: 2/17/2014

Test File: 2014-02-17 6708 (E Jefferson) Test 01

Customer:

Technician: K. Ueno

Project Number:

Building Address: East Jefferson Lot 77
6708 Central Avenue
Capitol Heights, MD

Test Results

- Airflow at 50 Pascals:
(50 Pa = 0.2 w.c.)
 - 1117 CFM50 (+/- 0.4 %)
 - 3.93 ACH50
 - 0.5572 CFM50/ft² floor area
 - 0.2295 CFM50/ft² surface area
 - Leakage Areas:
 - 122.5 in² (+/- 1.3 %) Canadian EqLA @ 10 Pa
 - 67.5 in² (+/- 2.3 %) LBL ELA @ 4 Pa
 - Building Leakage Curve:
 - Flow Coefficient (C) = 101.8 (+/- 3.6 %)
 - Exponent (n) = 0.612 (+/- 0.010)
 - Correlation Coefficient = 0.99933
 - Test Settings:
 - Test Standard: CGSB
 - Test Mode: Depressurization
-

Infiltration Estimates

- Estimated Average Annual Infiltration Rate:

 - Estimated Design Infiltration Rate:
-

Cost Estimates

- Estimated Cost of Air Leakage for Heating:
- Estimated Cost of Air Leakage for Cooling:

BUILDING LEAKAGE TEST Page 2 of 4Date of Test: 2/17/2014 Test File: 2014-02-17 6708 (E Jefferson) Test 01

Building Information

Volume	17025.7
Surface Area	4865
Floor Area	2004
Height	
# of Bedrooms	3
# of Occupants	4
Year of Construction	2014
Wind Shield	M

Location Climate Information

Ventilation Weather Factor	
Energy Climate Factor	
Heating Degree Days	
Cooling Degree Days	
Design Winter Wind Speed	
Design Summer Wind Speed	
Design Winter Temp Diff	
Design Summer Temp Diff	

Heating and Cooling Cost and Efficiency Information

Heating Fuel	Gas
Heating Fuel Cost	
Heating Efficiency %	
Cooling Fuel Cost	
Cooling SEER	

Equipment Information

Type	Manufacturer	Model	Serial Number	Custom Calibration Date
Fan	Energy Conservatory	Duct Blaster B	0791	-
Micromanometer	Energy Conservatory	DG700	38248-7	12/11/2013

BUILDING LEAKAGE TEST Page 3 of 4

Date of Test: 2/17/2014 Test File: 2014-02-17 6708 (E Jefferson) Test 01

Depressurization Test:

Environmental Data

Indoor Temperature (°F)	Outdoor Temperature (°F)
70.0	34.0

Data Points

Nominal Building Pressure (Pa)	Baseline Building Pressure (Pa)	Adjusted Building Pressure (Pa)	Fan Pressure (Pa)	Nominal Flow (cfm)	Adjusted Flow (cfm)	% Error	Fan Configuration
-7.7	n/a	n/a	n/a				
-57.0	-50.1		108.9	1151	1111	-0.6	Open
-51.7	-44.9		96.4	1083	1045	0.0	Open
-48.1	-41.2		87.6	1032	996	0.4	Open
-42.5	-35.7		73.4	944	911	0.4	Open
-36.8	-30.0		59.3	848	819	0.3	Open
-33.0	-26.1		50.5	782	755	0.7	Open
-27.7	-20.9		36.8	667	644	-1.5	Open
-6.0	n/a	n/a	n/a				

Deviations from Standard CGSB - Test Parameters

- Test data was not collected at all 8 recommended target building pressures.

BUILDING LEAKAGE TEST Page 4 of 4

Date of Test: 2/17/2014 Test File: 2014-02-17 6708 (E Jefferson) Test 01

Comments

Test 1: As-found, furnace off, exhaust fan off
