

# BUILDING LEAKAGE TEST

---

Date of Test: 2/17/2014

Test File: 2014-02-17 6700 (W Jefferson) Test 01

Customer:

Technician: K. Ueno

Project Number:

Building Address: West Jefferson Lot 73  
6700 Central Avenue  
Capitol Heights, MD

---

## Test Results

- Airflow at 50 Pascals:  
(50 Pa = 0.2 w.c.)
    - 1115 CFM50 ( +/- 0.6 %)
    - 3.93 ACH50
    - 0.5565 CFM50/ft<sup>2</sup> floor area
    - 0.2292 CFM50/ft<sup>2</sup> surface area
  - Leakage Areas:
    - 124.6 in<sup>2</sup> ( +/- 1.7 %) Canadian EqLA @ 10 Pa
    - 69.4 in<sup>2</sup> ( +/- 2.8 %) LBL ELA @ 4 Pa
  - Building Leakage Curve:
    - Flow Coefficient (C) = 106.3 ( +/- 4.6 %)
    - Exponent (n) = 0.601 ( +/- 0.013 )
    - Correlation Coefficient = 0.99864
  - Test Settings:
    - Test Standard: CGSB
    - Test Mode: Depressurization
- 

## Infiltration Estimates

- Estimated Average Annual Infiltration Rate:
  
  - Estimated Design Infiltration Rate:
- 

## Cost Estimates

- Estimated Cost of Air Leakage for Heating:
- Estimated Cost of Air Leakage for Cooling:

## BUILDING LEAKAGE TEST Page 2 of 4

Date of Test: 2/17/2014 Test File: 2014-02-17 6700 (W Jefferson) Test 01

---

### Building Information

Volume	<b>17025.7</b>
Surface Area	<b>4865</b>
Floor Area	<b>2004</b>
Height	
# of Bedrooms	<b>3</b>
# of Occupants	<b>4</b>
Year of Construction	<b>2014</b>
Wind Shield	<b>M</b>

### Location Climate Information

Ventilation Weather Factor	
Energy Climate Factor	
Heating Degree Days	
Cooling Degree Days	
Design Winter Wind Speed	
Design Summer Wind Speed	
Design Winter Temp Diff	
Design Summer Temp Diff	

### Heating and Cooling Cost and Efficiency Information

Heating Fuel	<b>Gas</b>
Heating Fuel Cost	
Heating Efficiency %	
Cooling Fuel Cost	
Cooling SEER	

### Equipment Information

Type	Manufacturer	Model	Serial Number	Custom Calibration Date
<b>Fan</b>	Energy Conservatory	Duct Blaster B	0791	-
<b>Micromanometer</b>	Energy Conservatory	DG700	38248-7	12/11/2013

**BUILDING LEAKAGE TEST Page 3 of 4**

Date of Test: 2/17/2014 Test File: 2014-02-17 6700 (W Jefferson) Test 01

---

**Depressurization Test:**

**Environmental Data**

<b>Indoor Temperature (°F)</b>	<b>Outdoor Temperature (°F)</b>
70.0	34.0

**Data Points**

<b>Nominal Building Pressure (Pa)</b>	<b>Baseline Adjusted Building Pressure (Pa)</b>	<b>Fan Pressure (Pa)</b>	<b>Nominal Flow (cfm)</b>	<b>Adjusted Flow (cfm)</b>	<b>% Error</b>	<b>Fan Configuration</b>
-7.8	n/a	n/a				
-58.3	-51.3	110.0	1157	1117	-1.3	Open
-51.7	-44.7	97.0	1086	1049	0.6	Open
-46.6	-39.5	84.7	1015	980	1.2	Open
-42.5	-35.5	72.4	938	905	-0.2	Open
-37.7	-30.7	62.0	868	838	0.7	Open
-32.4	-25.3	48.5	767	740	-0.2	Open
-27.7	-20.7	38.7	684	660	0.7	Open
-23.4	-16.4	27.7	578	558	-2.2	Open
-6.3	n/a	n/a				

---

**Deviations from Standard CGSB - Test Parameters**

**None**

---

**BUILDING LEAKAGE TEST Page 4 of 4**

Date of Test: 2/17/2014 Test File: 2014-02-17 6700 (W Jefferson) Test 01

---

**Comments**

Test 1: As-found, furnace off, exhaust fan off

---